
 			MATERIAL SUBMITTAL FORM		
Originator of Submittal			Reference No.	069LD-MAK-MAT-CIV-00G0163	
M.A. ALKHARAFI & SONS			Rev. No.	02	
CONSTRUCTION OF 12 BUILDING STAFF ACCOMMODATION VILLAGE ON PLOT-1 (SD_53), PLOT-2 (SD_62), PLOT-3 (SD_51), PLOT-4 (SD_60) AT DLC STAFF VILLAGE, DUBAI SOUTH			Date	19.6.2020	
Item	Description	Discipline	List of Enclosure		
Specifications Reference	Section 09505	(Tick as Applicable)			
BOQ Reference	Division 09	<input type="checkbox"/> Infrastructure	<input checked="" type="checkbox"/>	Prequalification Documents	
Drawing Reference		<input type="checkbox"/> Architectural	<input checked="" type="checkbox"/>	Trade License	
Material Specified	Suspended Ceiling	<input type="checkbox"/> Structural	<input checked="" type="checkbox"/>	Vendor's Technical Literature	
Material Proposed	Suspended Ceiling	<input type="checkbox"/> Mechanical	<input checked="" type="checkbox"/>	List of Previous Projects Done	
Supplier	KNAUF /	<input type="checkbox"/> Electrical	<input checked="" type="checkbox"/>	Compliance Statement Sheet (*)	
Address of Manufacturer	DUBAI U.A.E	<input type="checkbox"/> HVAC	<input checked="" type="checkbox"/>	Method Statement	
Contractor Remarks	VISION MAINTENANCE AND DECOR	<input type="checkbox"/> Plumbing	<input type="checkbox"/>	Previous Test Results	
Date Required on Site	15.04.2019	<input type="checkbox"/> Finishes	<input checked="" type="checkbox"/>	Copy of the Related Specifications	
Expected Date of Arrival of Material on Site:	15.04.2019	<input type="checkbox"/> External Works	<input checked="" type="checkbox"/>	Sample with Sample Tag(**)	
Notes:	<p>*Compliance statement sheet covering each paragraph and subparagraph of the specification and deviations should be clearly marked. Advantages/disadvantages between the specified and proposed to be mentioned. attached to the relevant submittal form.</p> <p>**Samples should be presented on a sample board suitably identified with labels. Where it is not possible to present a sample on sample board due to size constraints, sample tag should be attached properly. Photos of samples should be included in the submittal.</p> <p>All document submissions should include one Original along with a soft copy in PDF format with this submission.</p> <p>When a resubmission is made based on The Engineer's comments, the compliance/reply to each comment should be clearly mentioned point by point. The specified format should be filled in accordingly and attached to the submittal form.</p>		<div style="border: 2px solid blue; padding: 5px; text-align: center;"> <p>RECEIVED</p> <p>NEB</p> <p>SITE SUPERVISION</p> <p>20.04.2019</p> </div> <p>For this statement must be signed. Time: 9:45 p.m. Sign: [Signature]</p>		
Contractor Statement:	We certify that the material specified herewith has been reviewed in detail and is in compliance with the contract drawings and specifications except as otherwise stated above.				
Contractor's Authorized Representative Name	Mr. Moatas Al Hawary				

ENGINEER'S COMMENTS	
Incoming Ref. No. , if applicable (to be filled by RE)	
<p>- WEDGE ANCHOR SHALL BE PROVIDED FOR SLAB / SOFFIT MECH. FIXING AS PER MANUFACTURER RECOMMENDATION.</p> <p>- PROVIDE STRUCTURAL / SUSPENSION LOADING CALCULATIONS CONSIDERING ALL MEP FIXTURES TO BE INSTALLED.</p> <p>- STRICT COMPLIANCE w/ MANUFACTURER STANDARD FOR INSTALLATION TO BE COMPLIED.</p>	
Continued on next page.	